Vali Cooper & Associates, Inc.

SAWPA

Construction Activities Update

Week of June 5th, 2017

Project: *SAWPA Inland Empire Brine Line Reach V Rehabilitation Project – Task 4*
Contractor: *Weka, Inc.*
Construction Manager: *Vali Cooper & Associates, Inc.*
SAWPA's Phone No.: *(951) 354-4220*

As part of the Santa Ana Watershed Project Authority's (SAWPA's) Inland Empire Brine Line Reach V Rehabilitation and Improvement project, Construction crews will be completing a variety of work activities along Temescal Canyon Rd., between Stellar Ct. and Trilogy Rd. Work activities will include the installation of a temporary bypass brine line and the rehabilitation of approximately 14,000 linear feet of pipe using a trenchless repair technique termed "cured-in-place pipe".

The following work activities are anticipated to take place during the week of June 5th, 2017:

Construction Activities for Cured-in-Place lining will be completed continuously for a 36-hour duration. Traffic control will be set up through the entirety of these activities with crews working in the streets through the night.

1. Excavation activities of the liner pits from Dawson Canyon to the I-15 Freeway will continue throughout the week. The North and South bound left lane will be closed through this area reducing traffic to a single lane in either direction. Traffic may be reduced to a single lane with a flag man controlling traffic flow. (6/5 – 6/9)

2. Cured-in-place lining activities will take place between Leroy Rd and Stellar Ct. The North and South bound left lane will be closed. Traffic control will be set-up the morning of 6/6/17 and removed from lanes on the evening of 6/8/17. (6/5 – 6/8)

3. Pipeline removal and replacement activities will take place from South of Stellar Ct. to just before the "S" curve. The Southbound lane will be closed, reducing traffic to a single lane with a flagman directing traffic. (6/9)

4. Roadway maintenance will be performed on the excavated pipeline installation trench line from Stellar Ct. to Trilogy Rd. This work activity is completed on an as needed basis with traffic control set up at various locations for various durations for the entire length of the project. (6/5 – 6/9)

NOTE: Construction activities are subject to change due to field conditions, weather, or other operational issues. Updates will be provided when significant changes to planned activities occur

Location	Date and Time	Detour / Closure
Temescal Canyon: Dawson Canyon to I-15 Fwy	6/5/17 & 6/9/17 8am – 5pm	North and South bound lane closed with Flagman
Temescal Canyon: Leroy Rd. to Stellar Ct.	6/5/17 – 6/8/17 24 hours	North and South bound left lane closed
Temescal Canyon: Stellar Ct. to "S" Curve	6/9/17 8am to 5pm	Southbound lane closed with a flagman
Temescal Canyon: Stellar Ct to Trilogy Rd.	6/5/17 – 6/9/17 8am – 5pm	Various closures for various duration.